Projects	Budgeted Expenditures	Actual Expenditures							Status	
	Estimated Cost		Prior Years	F	iscal Year 2021		Total Cost	Estimated Completion Funded Date	Project Status	
2013 Sales Tax										
eferendum Budget (below):										
/ater & Sewer	\$ 9,100,000	\$	8,717,393	\$	382,606	\$	9,099,999	Yes		Complet
arks & Recreation	2,000,000		1,863,421		101,922		1,965,343	Yes		Complete
olid Waste Management	300,000		130,382		33,825		164,207	Yes	6/30/2022	135,793
enior Cener	200,000		200,609		-		200,609	Yes		Complete
re	1,500,000		1,033,563		-		1,033,563	Yes	6/30/2022	466,437
oads, Streets and Bridges	5,000,000		3,100,769		1,367,786		4,468,555	Yes	6/30/2022	531,445
ity of Dillard	400,000		400,000		-		400,000	Yes		Complet
ky Valley	350,000		350,000		-		350,000	Yes		Complet
lountain City	500,000		500,000		-		500,000	Yes		Complet
iger	450,000		450,000		-		450,000	Yes		Complet
allulah Falls	200,000		200,000		-		200,000	Yes		Complete
Total 2013 Sales Tax	\$ 20,000,000	\$	16,946,137	\$	1,886,139	\$	18,832,276			
2019 Sales Tax										
eferendum Budget (below):										
heriff's Building	\$ 1,000,000	\$	89,714	\$	56,836	\$	146,550	Yes	6/30/2022	853,450
dministration - Courthouse	3,000,000		-		6,615		6,615	No	6/30/2025	2,993,38
ail	4,000,000		29,695		67,890		97,585	Yes	6/30/2022	
ater and Sewer	5,000,000		-		- ,		-	No	6/30/2025	· · · · ·
oads, Streets and Bridges	2,500,000		-		-		-	No	6/30/2025	2.500.00
ity of Clayton	2,300,000		447,035		1,852,965		2,300,000	Yes		Complet
ity of Dillard	440,000		440,000		-		440,000	Yes		Complet
ky Valley	390,000		390,000		-		390,000	Yes		Complet
lountain City	650,000		447,035		202,965		650,000	Yes		Complet
iger	500,000		447,035		52,965		500,000	Yes		Complet
allulah Falls	220,000		220,000		-		220,000	Yes		Complet
Total 2019 Sales Tax	\$ 20,000,000	\$	2,510,514	\$	2,240,236	\$	4,750,750			